



**Disney Two Story Modular Project**  
**Update 1/14/22**

Dear Disney Parents and the Community,

This week the project was able to energize the new building and lights were turned on for the first time. The new electrical feeders were terminated and the new 800 amp breaker installed. Utilities trenches were backfilled, compacted and passed inspections. In addition, the building's exterior painting started as well as the delivery and start of the classrooms flooring installation.

Upcoming focus the next couple weeks will be to complete the exterior painting and classroom flooring and prepare for the start of excavation and grading for fencing and irrigation.



We continue to look forward to the building completion and the start of site flatwork.

Expect more exciting information coming soon!  
Thank you for your support!

Larry Cross  
Director of Facilities