



Disney Two Story Modular Project
Update 1/28/22

Dear Disney Parents and the Community,

This week the new buildings exterior painting was completed, except for the elevator doors. The fire water supply was turned on, tested, flushed, and certified with both the Burbank DWP and Fire Department. Also, this week the classroom flooring installations were completed and protective covering added until the project is completed, and the building is occupied.

Focus the next couple weeks will now shift to grading in preparation of the upcoming site flatwork in addition to completing the remaining interior finishes.



We look forward to the completion of grading at the building perimeter, irrigation lines going in and fence posts being set prior to placing our concrete flatwork around the building.

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities