



Disney Two Story Modular Project
Update 10/1/21

Dear Disney Parents and the Community,

This past week the progress on the project included the stucco lath work on the new buildings first and second floors. Piping for the fire sprinklers continued to progress and the balcony wing wall was framed. Also, the buildings interior finishes are ongoing.

Upcoming activities next week will include the placement of the elevator pump and machine room, the continuation of stucco work, and the completion of the fire sprinkler piping.



We are looking forward to the completion of the building's interior finishes, the application of the stucco finish coat and the elevator site connections.

Thank you for your support!

Larry Cross
Director of Facilities