



**Disney Two Story Modular Project**  
**Update 10/22/21**

Dear Disney Parents and the Community,

This past week, the installation of vertical pathway sleeves through 1<sup>st</sup> and 2<sup>nd</sup> level walls for cable penetrations were completed and all control joints, flashing, trim including reveals at windows and doors are nearing completion. Caulking and sealant of interior vinyl tackboard wall partitions is ongoing and continued by Silver Creek.

In addition, Silver Creek received a delivery of standard cementitious material and sand used for the scratch and brown stucco work.

Upcoming activities next week will include the start of the scratch coat application, which will last the entire week.



We are looking forward to the completion of the stucco scratch and finish coats and the removal of the scaffolding in the coming weeks where the building exterior will start to take shape.

Thank you for your support!

Larry Cross  
Director of Facilities