



Disney Two Story Modular Project
Update 10/29/21

Dear Disney Parents and the Community,

This past week on the project the elevator pump was anchored to the machine room pad. The hydraulic and electrical lines were run in both the machine room and elevator pit/shaft. The contractor completed the wing wall rough-in and installed the J boxes for the 2-way emergency control panel as well as completing the control joints for the remaining stucco work.

Upcoming activities will include the completion of the scratch coat application and start of the brown coat.



We are looking forward to the completion of the stucco scope in a couple weeks and the start of the building exterior painting.

Thank you for your support!

Larry Cross
Director of Facilities