



Disney Two Story Modular Project
Update 10/8/21

Dear Disney Parents and the Community,

This past week scaffolding for the building stucco was erected and the lath work nearly completed. Fire sprinkler piping continued to progress, and the first-floor wing wall was framed. Also, the machine room was placed on its pad and flashing completed.

Upcoming activities next week will include the completion of trim accessories, the completion of the lath work and start of the scratch coat application.



We are looking forward to the completion of the stucco scratch and finish coats and the removal of the scaffolding in the coming weeks where the building exterior will start to take shape.

Thank you for your support!

Larry Cross
Director of Facilities