



Disney Two Story Modular Project
Update 11/26/21

Dear Disney Parents and the Community,

Happy Thanksgiving to all. This past week was a short week with the Thanksgiving holiday ending work on Wednesday. Elevator work in the cab, shaft and machine room continued to progress. The building exterior lighting also continued as did some painting of the building accessories.

Upcoming project activity will include the projects site utilities resuming and the installation of the machine rooms metal roofing.



We look forward to the removal of the project scaffolding and the energizing of the new building.

Thank you for your support!

Larry Cross
Director of Facilities