



**Disney Two Story Modular Project**  
**Update 11/5/21**

Dear Disney Parents and the Community,

This past week's project activities continued to focus around the buildings stucco work. All trim accessories have been installed and the stucco application is moving forward. Scope in the elevator shaft and machine room continued as well as the installation of the fan coil for the buildings split system package.

Upcoming project activity include the completion of stucco work, the start of exterior painting and work on additional site utilities.



We continue to look forward to the completion of the stucco scope which continues to drive the project schedule.

Thank you for your support!

Larry Cross  
Director of Facilities