



Disney Two Story Modular Project
Update 12/10/21

Dear Disney Parents and the Community,

This week the projects underground utility work resumed. The excavation for the electrical power and low voltage runs were completed. Concrete coring at the vaults and electrical/data room flooring was completed. Duct bank conduit and sleeves at the stem wall were completed and the main switchboard installed. Also, the machine room roofing was completed.

Upcoming project activity will continue to focus on the completion of underground site utilities.



We look forward to the new buildings interior finishes resuming and the completion of the remaining underground work.

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities