



Disney Two Story Modular Project
Update 12/17/21

Dear Disney Parents and the Community,

This week the projects underground utility work continued following the heavy rains the site received on Tuesday. Even though the site was prepped for the storm, the impact was felt on a couple site trenches. These trenches had the conduit removed and cleaned. The standing water pumped out and the trenches are being reworked and compacted.

Upcoming focus will be to continue the electrical conduit runs, pull wiring, and complete the terminations.



We look forward to the new building being powered up and the interior finishes resuming.

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities