



**Disney Two Story Modular Project**  
**Update 12/3/21**

Dear Disney Parents and the Community,

This week the modular building scaffolding was dismantled and removed from the project site allowing for the site utilities scope to resume. The building's exterior lighting installation and the elevator hoistway roofing was completed. Also, work in the cab shaft and machine room continued to progress.

Upcoming project activity will focus on site utilities, machine room roofing and additional painting.



We look forward to energizing the new building in a couple of weeks and to the start of rough grading for the upcoming flatwork.

Expect more exciting information coming soon!  
Thank you for your support!

Larry Cross  
Director of Facilities