



Disney Two Story Modular Project Update 2/18/22

Dear Disney Parents and the Community,

This week Silver Creek continued with the building's interior finishes and installation of the remaining restroom accessories. Painting of the elevator doors and stair treads was also accomplished by Silver Creek. Placement of escutcheon covers for the fire sprinkler heads and installation of drop tiles in the suspended ceiling grid is underway and in progress. Fiberglass reinforced panel (FRP) installation in both the Custodian Closet and Staff Restroom has also been completed.

Focus for the next couple weeks will be completing classroom finishes, testing and inspection of phase 1 irrigation piping, and fabrication of fence post rebar cages.



We look forward to the start of the concrete flatwork and the fencing installation at the sites east end.

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities