



Disney Two Story Modular Project
Update 2/25/22

Dear Disney Parents and the Community,

This week H&S Electrical installed the Fire Alarm Terminal Cabinet (FATC) at the electrical room and will wait for the completion of the fire alarm system before programming, testing, and final inspection/acceptance. Silver Creek had an inspection of the suspended T-bar ceiling system and finalized the installation of the trash receptacle and paper towel dispenser combo units in both Girl's and Boy's restrooms. Meanwhile, Izurieta Fencing had the rebar cages for the fencing posts fabricated offsite and it will be delivered to the site soon for installation.

Focus for the next couple weeks will be completing classroom finishes, testing and inspection of phase 1 irrigation piping, and installation of fence post rebar cages and posts.



We look forward to the start of the concrete flatwork and the fencing installation at the sites east end.

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities