



Disney Two Story Modular Project
Update 2/4/22

Dear Disney Parents and the Community,

This week the grading around the new building's perimeter got started in preparation for the upcoming concrete flatwork. The sites dry well was constructed and the temporary power pole removed. The building's interior work resumed with the remaining data conduit installations as well as all fire sprinkler heads being installed.

Focus for the next couple weeks will be wrapping up the classroom finishes, installations of the remaining restroom accessories and the completion of site grading.



We look forward to the completion of grading around the building and the start of phase 1 irrigation and fencing at the sites east side.

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities