



Disney Two Story Modular Project Update 3/12/21

Dear Disney Parents and the Community,

We are very excited to bring to you the following updates on the progress of the new Two-Story Modular Project:

Silver Creek has almost finished the offsite manufacturing of the modular building sections and is approximately 85% complete.



Silver Creek is currently continuing work on the building modules closure.

Most of the modular building sections have been wrapped and is now stored until the site work and building foundation are complete and the buildings can be delivered. The remaining portion of the work on the stored modular sections will be completed after they have been placed and assembled on site.

Subsequent to the March 4th Board of Education meeting, the construction preparation phase has begun which will enable the project to start moving forward. While there may not be much site progress that is immediately visible, administrative tasks, material procurement, survey and other investigative/preparatory tasks are already underway. These activities precede the start of the actual excavation and physical site work.

We are very excited that the beginning of the sitework is close. We look forward to a successful completion of the Two-Story Modular Project and providing our students with this new innovative classroom building!

More information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities