



Disney Two Story Modular Project
Update 3/18/22

Dear Disney Parents and the Community,

This week Silver Creek completed the low voltage pathways and fire alarm system interconnections in the electrical room. They also started the installation of the 6x33 door vision lite privacy screens in the first-floor classrooms and worked on the overhead ceiling corrective work. A land surveyor for Izurieta Fencing laid out the property line for the installation of the 12' fence and Izurieta Fencing crew laid out the fence posts footings and potholed the area for verification of site conditions.

Focus for the next couple weeks will be completing classroom finishes, testing and inspection of phase 1 irrigation piping, testing and inspection of the fire sprinkler system, air balance of the HVAC system, and beginning of flatwork on the north and west sides of the building.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities