



Disney Two Story Modular Project
Update 4/1/22

Dear Disney Parents and the Community,

This week Santa Clarita Concrete installed the rebar for the flatwork at the north and west side of the building. Following the area preparation, the concrete was poured, and the 1st floor classrooms, restrooms, stairs, and elevator are now accessible. Silver Creek painted the elevator machine room and had TL Shields on site performing elevator pre-testing in preparation for the state elevator inspection.

Focus for the next couple weeks will be completing the ceiling tiles, testing and inspection of phase 1 irrigation piping, wiring and testing of fire alarm system, and air balance of the HVAC system.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities