



Disney Two Story Modular Project Update 4/8/22

Dear Disney Parents and the Community,

This week TeleNet VoIP finished the installation of cables in the interior of the building and completed the installation of the fire alarm devices on the exterior and interior of the building. Sunrise Telecon started the installation of the cables for the building communication and data system on the second floor.

Focus for the next couple weeks will be completing the ceiling tiles, testing and inspection of phase 1 irrigation piping, water supply chlorination, and certification, temporary DG access for building occupancy, FA programming and testing, close-up of the building, and air balance of the HVAC system.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities