



Disney Two Story Modular Project
Update 4/22/22

Dear Disney Parents and the Community,

This week Sunrise Telecom finished with their cable runs for the building communication and data system on the first and second floors. They also installed the speakers at the ceiling gridline in each classroom. Meanwhile, MPI Plumbing chlorinated the domestic water supply to the building. H&S Electric installed the seal tight flex for the flow and tamper switches. TeleNet VoIP wired the power for the backflow preventer tamper switches, and TL Shields performed the pretest functions on the elevator cab.

Focus for the next couple weeks will be finalization of the Audio-Video equipment installation, completion of ceiling tiles, testing and inspection of phase 1 irrigation piping, and certification, temporary DG access for building occupancy, FA programming and testing, close-up of the building, and air balance of the HVAC system.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities