



Disney Two Story Modular Project Update 4/29/22

Dear Disney Parents and the Community,

This week Sunrise Telecom pulled the underground fiber cables to the IDF room, terminated the low voltage cables on the IDF cabinet in the electrical room, and finished installing the ceiling speakers in the classrooms. Chalmers Construction installed the temporary DG path from the playground to the building to facilitate the access during the District's building occupancy. MPI Plumbing relocated the catch basin on the east side of the building. Reliable Flooring started the flooring installation at elevator cabin. Last, but not least, Silver Creek dropped the ceiling tiles in the classrooms, and started the installation of under stairs railing.

Focus for the next couple weeks will be finalization of the Audio-Video equipment installation, testing, and inspection of phase 1 irrigation piping, and certification, completion of punchlist items by Silver Creek, FA programming and testing, close-up of the building, and air balance of the HVAC system.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities