



Disney Two Story Modular Project
Update 5/14/21

Dear Disney Parents and the Community,

This week the new building pad earthwork was completed and inspected by the project lab of record. The certification paperwork is being processed and expected at any time. Excess soil export is currently underway.

Upon receipt of the stamped certification from the lab, Santa Clarita Concrete will be mobilizing. Layout and trenching for the building foundation will commence immediately upon their mobilization. This will be followed by the rebar installation and electrical and plumbing stub outs.



We are looking forward to the upcoming building foundation scope getting started!

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities