



Disney Two Story Modular Project
Update 5/21/21

Dear Disney Parents and the Community,

This week the lab of record issued the official certification for the projects building pad allowing for the start of excavation and the forming of the new building foundation. In addition, the site saw the export of 31 truck loads of excess soil removed from the site over 2 days.

Santa Clarita Concrete will be mobilizing this coming week and have their surveyor scheduled Monday morning to start surveying for the new building layout. Trenching, formwork, and rebar installation will follow. Electrical and plumbing stub outs are also activities scheduled in the coming weeks.



We are looking forward to the building foundation getting started next week!

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities