



**Disney Two Story Modular Project**  
**Update 05/27/22**

Dear Disney Parents and the Community,

This week we are excited to inform that the site is being prepared for the upcoming site work and building demolition. The main work for this week was the disconnection and removal of the temporary power that was serving the construction site and the removal of the construction site trailer. Since now the students are in summer break, next week the site work can begin and we will have the hazardous material abatement from the building that will be demolished, as well as the removal of the playground asphalt pavement.

Focus for the next couple of weeks will be the completion of punchlist items by Silver Creek, elevator state inspection approval and certification, removal of asphalt pavement, removal of pavement base, hazardous material abatement, and demolition of building and foundation.



Expect more exciting information coming soon!  
Thank you for your support!

Larry Cross  
Director of Facilities