



Disney Two Story Modular Project Update 5/13/22

Dear Disney Parents and the Community,

This week we have very exciting news! The new 2-story modular building will be occupied by the teachers on 5/14 and the students will have their class activities in the new building starting on 5/16.

Sunrise Telecom completed the low-voltage work. Silver Creek continued with the work to resolve the items listed on the punchlist created by the District, Inspector, Construction Manager, and Architect for final building acceptance. TL Shields performed the first pre-test function on the elevator and will continue with the elevator preparation for the state inspection.

Focus for the next couple weeks will be completion of punchlist items by Silver Creek, elevator state inspection approval and certification, removal of leased portable buildings, demolition of old building and site preparation for project phase II.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities