



Disney Two Story Modular Project
Update 6/11/21

Dear Disney Parents and the Community,

This week the fabrication of steel is proceeding. Both rebar and embed fabrication are near completion. We did encounter a slight delay in the embed steel structures that are part of the rebar footing due to a manufacturing delay. This should push the pouring of the concrete back about a week.

Electrical and plumbing contractors are preparing to mobilize for their scope of work in installing the buildings stub outs which will follow the completion of the building foundation.



Once poured, the concrete will need a curing period to achieve 70% strength, at a minimum.

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities