



Disney Two Story Modular Project
Update 6/18/21

Dear Disney Parents and the Community,

This week the fabrication of steel rebar was completed and delivered to the project site. Placement of the rebar has begun at the new building foundation. The embed fabrication ("embed" refers to anchor bolts, weld plates, sleeves, or any item set in wet concrete or grout for later connections by subcontractors) is nearing completion and scheduled for delivery the week of June 21. The delivery of the building classrooms was initially planned for between Tuesday, June 22 through Friday, June 25. An issue arose with getting the delivery permits from the City of Burbank that will cause a 7- to 10-day delay. We will be receiving a recovery schedule from Silver Creek.

MEP (mechanical, electrical, and plumbing) contractors are set to mobilize for their work scope following the building foundation's completion. Both electrical and plumbing stub outs are activities scheduled in the coming weeks.



We are looking forward to the completion of the building foundation in the next couple of weeks!

Larry Cross
Director of Facilities