



Disney Two Story Modular Project Update 6/25/21

Dear Disney Parents and the Community,

This week the placement of rebar continued to progress at the new building foundation. The off-site embed fabrication continues to move forward with two shipments arriving this week and installation is now underway. The delivery of the building classrooms was re-scheduled to begin the week of July 6th.

MEP (mechanical, electrical, plumbing) contractors remain set to mobilize for their scope of work following the completion of the building foundation. Both electrical and plumbing stub outs are the activities scheduled to follow the foundation work.



We are looking forward to the upcoming concrete work for the building foundation in the next couple weeks!

Larry Cross
Director of Facilities