



Disney Two Story Modular Project
Update 6/4/21

Dear Disney Parents and the Community,

This week Santa Clarita Concrete completed their excavation of the building footings, the elevator slab, and both stair locations. The project's lab of record inspected the bottom of the footings and signed off to allow the foundation scope of work to continue. In addition, minor demo work is ongoing for the building delivery and staging area.

The completion of the excavation has enabled the contractor to begin the installation of rebar and formwork. Electrical and plumbing stub-outs will follow the completion of the building foundation.



The concrete will be poured next week. It will take 3 to 4 weeks for the concrete to cure, at which point it will be time to bring in and set the modular building pods.

Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities