



Disney Two Story Modular Project Update 06/10/22

Dear Disney Parents and the Community,

This week we are excited to say there was a lot of action going on at the site. The demolition of the L-shaped building started at the beginning of this week with trucks on rotation hauling away debris generated from this activity. Demolition of the site asphalt was also completed, and grading is in progress. In addition, Silver Creek continued addressing the remaining work listed in the punchlist.

Focus for the next couple weeks will be completion of punchlist items by Silver Creek, elevator state inspection approval and certification, backfill and compaction of removed building foundation, and site grading.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities