



Disney Two Story Modular Project Update 06/17/22

Dear Disney Parents and the Community,

This week we are excited to inform that the building demolition work is complete, and the site grading is ongoing. Soon, the other trades such as concrete, landscape, and fence contractors will be able to mobilize to the site and continue with the exterior improvements, giving shape to a new field and playground where the students can interact with one another and have fun.

Focus for the next couple of weeks will be the completion of punchlist items by Silver Creek, elevator state inspection approval and certification, completion of backfill and compaction of removed building foundation, as well as site grading, and installation of fence posts and footings.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities