



Disney Two Story Modular Project
Update 06/24/22

Dear Disney Parents and the Community,

This week the contractor finished the backfill of the foundation of the demolished L-shaped building. Also, the contractor started the placement of subbase at the playground area, continuing with the grading work. The soils inspector is on site providing continuous inspection and verifying the compaction of the subbase. The fence contractor mobilized to the site and finished the placement of the fence posts and footings on the east and southwest sides of the building.

Focus for the next couple of weeks will be the completion of punchlist items by Silver Creek, elevator state inspection approval and certification, completion site grading, installation of irrigation lines at the field area, and installation of concrete curbs and mow curbs.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities