



Disney Two Story Modular Project
Update 7/2/21

Dear Disney Parents and the Community,

This week the work on the new building foundation continued to progress. The off-site embed fabrication is nearing completion with two more shipments arriving this week. These embeds are being placed and the rebar installation is ongoing. Work on the elevator and stair foundations are also activities moving forward.

The modular company is preparing to schedule their final survey and structural observation prior to sign off and building placement. Both the electrical and plumbing contractors are lined up to start their MEP stub outs.



We are looking forward to the delivery of the new building and the completion of the building footings in the next couple weeks!

Larry Cross
Director of Facilities