



Disney Two Story Modular Project
Update 07/01/22

Dear Disney Parents and the Community,

This week the contractor continued the grading work with the placement of subbase at the playground area and fire lane. This work will continue through next week. The soils inspector is still on site providing continuous inspection and verifying the compaction of the subbase. The fire alarm test also took place this week and it is functional in all rooms in the new building, including elevator.

Focus for the next couple of weeks will be the completion of punchlist items by Silver Creek, elevator state inspection approval and certification, completion of site grading, installation of irrigation lines at the field area, and installation of concrete curbs and mow curbs.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities