



**Disney Two Story Modular Project**  
**Update 07/15/22**

Dear Disney Parents and the Community,

This week the contractor continued the grading work with the placement of base at the playground and fire lane and worked in the grading of play equipment area and landscape. The concrete was poured at the mow curbs around the play equipment area and landscape, as well as at the new retaining wall and slough wall behind the building. Inside the building, the contractor is installing tackable panels at the classroom walls.

Focus for the next couple of weeks will be the completion of punchlist items by Silver Creek, elevator state inspection approval and certification, completion of site grading, installation of irrigation lines at the field area, installation of asphalt, installation of so, and installation of play equipment.



Expect more exciting information coming soon!  
Thank you for your support!

Larry Cross  
Director of Facilities