



Disney Two Story Modular Project Update 07/22/22

Dear Disney Parents and the Community,

There were a lot of exciting activities going on this week. The grading contractor started the fine grading, which is the last layer prior to the placement of the asphalt, which is schedule to occur next week. Meanwhile, the concrete contractor finished all flatwork at the site by placing concrete at the lunch shelter, and south and east sides of the building. The playground contractor begun the installation of the rebar for the footings and equipment posts. The landscape contractor begun the installation of the irrigation laterals at the field and finished the installation of the main line. Inside the building, the installation of the tackable panels is still ongoing, and Silver Creek continued the work on the punchlist items.

Focus for the next week will be the completion of punchlist items by Silver Creek, elevator state inspection approval and certification, placement of asphalt at fire lane and playground structure, completion of installation of irrigation lines at the field area, planting of sod at the field , completion of installation of tackable panels, and installation of play equipment.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities