



## **Disney Construction Q&A** **Last updated 10/6/20**

### **NEW! Update for 10/6/20**

On 9/30/20 Cannon Design, the Architect of Record (AOR) on this project submitted the remaining information to DSA and has responded to all of the questions asked by the Division of State Architects (DSA).

Silver Creek has also updated their drawings per their previous similar approved project (Montebello Unified School District aka MUSD) with DSA. MUSD is also building a two story modular classroom building through Silver Creek almost identical to Disney.

Now that all changes, modifications and DSA questions have been satisfied the Two Story Project has entered into what is known as “Back Check” with DSA. The back check process is where all of the changes, modifications and answered questions are reviewed one last time including Access and Fire, Life, Safety requirements before a final meeting is held with the Architect prior to the final DSA approval and stamped plans are issued.

The back check process and scheduling of the final DSA meeting should occur within the next couple of weeks.

## **Preguntas y respuestas sobre construcción de Disney** **Última actualización 10/6/20**

### **¡NUEVO! Actualización para el 6 de octubre de 2020**

El 30 de septiembre de 2020 Cannon Design, el Arquitecto de Registro (AOR) de este proyecto envió la información restante a DSA y respondió a todas las preguntas formuladas por la División de Arquitectos del Estado (DSA).

Silver Creek también ha actualizado sus dibujos según su proyecto anterior similar que fue aprobado (Distrito Escolar Unificado de Montebello también conocido como MUSD) con DSA. MUSD también está construyendo un edificio de aulas modulares de dos pisos a través de Silver Creek casi idéntico a Disney.

Ahora que se han satisfecho todos los cambios, modificaciones y preguntas de DSA, el Proyecto de dos pisos ha entrado en lo que se conoce como "Verificación posterior" con DSA. El proceso

de verificación posterior es donde todos los cambios, modificaciones y preguntas respondidas se revisan por última vez, incluidos los requisitos de acceso, incendio, vida y seguridad antes de que se lleve a cabo una reunión final con el arquitecto antes de la aprobación final de la DSA y se emitan los planos sellados.

El proceso de verificación posterior y la programación de la reunión final de la DSA deberían ocurrir dentro de las próximas dos semanas.

NEW! Disney Construction Project Update 10/6/20

¡NUEVO! Actualización del proyecto de construcción de Disney 6/10/20