



## Disney Two Story Modular Project Update 5/06/22

Dear Disney Parents and the Community,

This week Sunrise Telecom is working on completing the termination of all low-voltage cables inside the classrooms as well as installing the projectors at the teacher's stations. Marina Landscape received approval from the City of Burbank on the placement of the reclaimed water irrigation mainline on the eastside of the building. Flooring was completed inside the elevator cab by Reliable Floor Covering. Silver Creek started the work to resolve the items listed on the punchlist created by the District, Inspector, Construction Manager, and Architect for final building acceptance.

Focus for the next couple weeks will be finalization of the Audio-Video equipment installation, completion of punchlist items by Silver Creek, FA programming and testing, close-up of the building, and air balance of the HVAC system.



Expect more exciting information coming soon!  
Thank you for your support!

Larry Cross  
Director of Facilities