



Disney Two Story Modular Project Update 06/03/22

Dear Disney Parents and the Community,

The second phase sitework has started and a lot of exciting activities happened simultaneously. The demolition of the playground asphalt begun and this activity has been the major activity for this entire week. The other activities that occurred this week include the asbestos abatement at the roof of the L-shaped building, salvage of materials and equipment from the interior of the building, as well as disconnection of water, sewer, gas, and power from the building. The L-shaped building is currently ready to be demolished starting next week. Meanwhile, Silver Creek continued addressing the remaining work listed in the punchlist.

Focus for the next couple weeks will be completion of punchlist items by Silver Creek, elevator state inspection approval and certification, demolition of old building, and completion of removal of asphalt paving at playground.



Expect more exciting information coming soon!
Thank you for your support!

Larry Cross
Director of Facilities